

Demo Hotel Lobby Millwork L1 — Crew List

Cutoff 8 Sep 2026 · 14 openings · [] open [!] failed [x] done [NA] not applicable · photos from the cutoff on; where none, the latest earlier photo, dated


A1.1 — 14 openings, 13 with work or notes

BD-01 #2 · Set L1-BAR DIE · In Progress

Imported 09/01 from the L1 package. Set L1-BAR DIE.

- [x] FIELD: Capture field dims (overall W / H / D to clearance) - record on task, attach photo
- [x] FIELD: Verify floor box and conduit stub locations against die layout on SD-02
- [x] FIELD: Verify MEP rough-in locations (sink, supply/waste, power) against SD-02
- [x] FIELD: Verify floor level along the run - note high point
- [x] FIELD: Verify ADA section height and clearance per SD-02
- [x] FIELD: Compare field dims to SD-02 rev 2 - mark MATCH or DEVIATION on task
- [x] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- [x] GATE: RELEASED TO SHOP on SD-02 rev ___ - PM name + date in task comment
- [] SHOP: Cut list generated from the released rev
- [] SHOP: Fabricated per ticket
- [] SHOP: Dry fit multi-section unit before finish
- [] SHOP: Finish verified against approved sample
- [] SHOP: Hardware installed per schedule
- [] SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- [] SITE: Delivered - condition verified, damage noted with photo
- [] SITE: Sections joined, seams aligned, installed level and plumb
- [] SITE: Top installed (see CT-01 task)
- [] SITE: Hardware adjusted, doors and drawers aligned
- [] SITE: Punch complete
- [] GATE: ACCEPTED - PM or GC name + date in task comment

photos · BD-01



3 Sep · latest available

CT-01 #8 · Set L1-COUNTERTOP · In Progress

Imported 09/01 from the L1 package. Set L1-COUNTERTOP.

- [] FIELD: Base unit installed and level before template
- [] FIELD: Template taken - attach photo of template on base unit
- [] FIELD: Sink / cutouts / seams marked on template per drawing
- [] HOLD: template pending - confirm before SHOP cut
- [] GATE: RELEASED TO FAB on template dated ___ - PM name + date in task comment
- [] SHOP: Fabricated per template
- [] SHOP: Color and finish verified against approved sample
- [] SHOP: QC - dims vs template, edge profile, cutouts - shop lead name + date
- [] SITE: Delivered - condition verified, damage noted with photo
- [] SITE: Installed - seams located per approved drawing
- [] SITE: Sealed and caulked at walls and backsplash
- [] SITE: Punch complete
- [] GATE: ACCEPTED - PM or GC name + date in task comment

8 Sep · A. Reyes — Bar die not in yet - template waits on it.

photos · CT-01



2 Sep · latest available

CT-02 #9 · Set L1-COUNTERTOP · In Progress

CONFIRM SET · NO PHOTO

Imported 09/01 from the L1 package. CONFIRM SET - transaction top type depends on the RD-01 disposition.

- [] FIELD: Base unit installed and level before template
- [] FIELD: Template taken - attach photo of template on base unit
- [] FIELD: Sink / cutouts / seams marked on template per drawing
- [] HOLD: template pending - confirm before SHOP cut
- [] GATE: RELEASED TO FAB on template dated __ - PM name + date in task comment
- [] SHOP: Fabricated per template
- [] SHOP: Color and finish verified against approved sample
- [] SHOP: QC - dims vs template, edge profile, cutouts - shop lead name + date
- [] SITE: Delivered - condition verified, damage noted with photo
- [] SITE: Installed - seams located per approved drawing
- [] SITE: Sealed and caulked at walls and backsplash
- [] SITE: Punch complete
- [] GATE: ACCEPTED - PM or GC name + date in task comment

RD-01 #1 · Set L1-RECEPTION DESK · Issue

FAILED ITEM

Imported 09/01 from the L1 package. Set L1-RECEPTION DESK.

- [x] FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- [x] FIELD: Verify floor box and conduit stub locations against desk layout on SD-01
- [x] FIELD: Verify ADA transaction height and knee clearance per SD-01
- [x] FIELD: Verify blocking at wall-mounted sections
- [!] FIELD: Compare field dims to SD-01 rev 1 - mark MATCH or DEVIATION on task
- [] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- [] GATE: RELEASED TO SHOP on SD-01 rev __ - PM name + date in task comment
- [] SHOP: Cut list generated from the released rev
- [] SHOP: Fabricated per ticket
- [] SHOP: Dry fit multi-section unit before finish
- [] SHOP: Finish verified against approved sample
- [] SHOP: Hardware installed per schedule
- [] SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- [] SITE: Delivered - condition verified, damage noted with photo
- [] SITE: Sections joined, seams aligned, installed level and plumb
- [] SITE: Transaction top installed (see CT-02 task)
- [] SITE: Hardware adjusted, doors and drawers aligned
- [] SITE: Punch complete
- [] GATE: ACCEPTED - PM or GC name + date in task comment

8 Sep · A. Reyes — Field width 142-1/4 vs 144 drawn. Not released - PM to pick a revised drawing or filler.

photos · RD-01



8 Sep

V-102 #11 · Set L1-VANITY · In Progress

Imported 09/01 from the L1 package. Set L1-VANITY.

- [x] FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- [x] FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- [x] FIELD: Verify floor level at vanity - note high point
- [x] FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- [x] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- [x] GATE: RELEASED TO SHOP on SD-06 rev ___ - PM name + date in task comment
- [x] SHOP: Cut list generated from the released rev
- [x] SHOP: Fabricated per ticket
- [x] SHOP: Finish verified against approved sample
- [x] SHOP: Hardware installed per schedule
- [x] SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- [x] SITE: Delivered - condition verified, damage noted with photo

- [] SITE: Installed level and plumb, scribed to wall
- [] SITE: Top set and sealed
- [] SITE: Hardware adjusted, doors and drawers aligned
- [] SITE: Punch complete
- [] GATE: ACCEPTED - PM or GC name + date in task comment

photos · V-102



7 Sep · latest available

V-103 #12 · Set L1-VANITY · Completed

CLOSED WITH OPEN ITEMS


Imported 09/01 from the L1 package. Set L1-VANITY.

- [x] FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- [x] FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- [x] FIELD: Verify floor level at vanity - note high point
- [x] FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- [x] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- [x] GATE: RELEASED TO SHOP on SD-06 rev ___ - PM name + date in task comment
- [x] SHOP: Cut list generated from the released rev
- [x] SHOP: Fabricated per ticket
- [x] SHOP: Finish verified against approved sample
- [x] SHOP: Hardware installed per schedule
- [x] SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- [x] SITE: Delivered - condition verified, damage noted with photo

- [] SITE: Installed level and plumb, scribed to wall
- [] SITE: Top set and sealed
- [] SITE: Hardware adjusted, doors and drawers aligned
- [] SITE: Punch complete
- [] GATE: ACCEPTED - PM or GC name + date in task comment

8 Sep · A. Reyes — Task marked complete but the vanity is still in the carton - reopen.

photos · V-103



8 Sep

V-104 #13 · Set L1-VANITY · In Progress

NO PHOTO

Imported 09/01 from the L1 package. Set L1-VANITY.

- [x] FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- [x] FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- [x] FIELD: Verify floor level at vanity - note high point
- [x] FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- [x] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- [x] GATE: RELEASED TO SHOP on SD-06 rev __ - PM name + date in task comment
- [x] SHOP: Cut list generated from the released rev
- [x] SHOP: Fabricated per ticket
- [] SHOP: Finish verified against approved sample
- [] SHOP: Hardware installed per schedule
- [] SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- [] SITE: Delivered - condition verified, damage noted with photo
- [] SITE: Installed level and plumb, scribed to wall
- [] SITE: Top set and sealed
- [] SITE: Hardware adjusted, doors and drawers aligned
- [] SITE: Punch complete
- [] GATE: ACCEPTED - PM or GC name + date in task comment

V-105 #14 · Set L1-VANITY · In Progress

Imported 09/01 from the L1 package. Set L1-VANITY.

- [x] FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- [] FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- [] FIELD: Verify floor level at vanity - note high point
- [] FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- [] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- [] GATE: RELEASED TO SHOP on SD-06 rev __ - PM name + date in task comment
- [] SHOP: Cut list generated from the released rev
- [] SHOP: Fabricated per ticket
- [] SHOP: Finish verified against approved sample
- [] SHOP: Hardware installed per schedule
- [] SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- [] SITE: Delivered - condition verified, damage noted with photo
- [] SITE: Installed level and plumb, scribed to wall
- [] SITE: Top set and sealed
- [] SITE: Hardware adjusted, doors and drawers aligned
- [] SITE: Punch complete
- [] GATE: ACCEPTED - PM or GC name + date in task comment

8 Sep · A. Reyes — Rough-in centerline not verified - plumber on site Thursday.

photos · V-105



2 Sep · latest available

WP-01 #3 · Set L1-WALL PANEL · In Progress

- Imported 09/01 from the L1 package. Set L1-WALL PANEL.
- [x] FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
 - [] FIELD: Verify blocking in wall at panel cleat locations per SD-04
 - [] HOLD: blocking not confirmed - confirm before RELEASED
 - [] FIELD: Verify wall plumb and flat - note out-of-plane
 - [] FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
 - [] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
 - [] GATE: RELEASED TO SHOP on SD-04 rev ___ - PM name + date in task comment
 - [] SHOP: Cut list generated from the released rev
 - [] SHOP: Fabricated per ticket
 - [] SHOP: Finish verified against approved sample
 - [] SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
 - [] SITE: Delivered - condition verified, damage noted with photo
 - [] SITE: Installed per SD-04 - plumb, cleats engaged
 - [] SITE: Reveals consistent per drawing
 - [] SITE: Punch complete
 - [] GATE: ACCEPTED - PM or GC name + date in task comment

8 Sep · A. Reyes — Blocking still not confirmed at cleats - framing owes it.

photos · WP-01




8 Sep

WP-02 #4 · Set L1-WALL PANEL · In Progress

- Imported 09/01 from the L1 package. Set L1-WALL PANEL.
- [x] FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
 - [] FIELD: Verify blocking in wall at panel cleat locations per SD-04
 - [] HOLD: blocking not confirmed - confirm before RELEASED
 - [] FIELD: Verify wall plumb and flat - note out-of-plane
 - [] FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
 - [] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
 - [] GATE: RELEASED TO SHOP on SD-04 rev ___ - PM name + date in task comment
 - [] SHOP: Cut list generated from the released rev
 - [] SHOP: Fabricated per ticket
 - [] SHOP: Finish verified against approved sample
 - [] SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
 - [] SITE: Delivered - condition verified, damage noted with photo
 - [] SITE: Installed per SD-04 - plumb, cleats engaged
 - [] SITE: Reveals consistent per drawing
 - [] SITE: Punch complete
 - [] GATE: ACCEPTED - PM or GC name + date in task comment

8 Sep · A. Reyes — Same as WP-01 - blocking not confirmed.

photos · WP-02



3 Sep · latest available

WP-03 #5 · Set L1-WALL PANEL · In Progress


- Imported 09/01 from the L1 package. Set L1-WALL PANEL.
- [x] FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
 - [x] FIELD: Verify blocking in wall at panel cleat locations per SD-04
 - [x] HOLD: blocking not confirmed - confirm before RELEASED
 - [x] FIELD: Verify wall plumb and flat - note out-of-plane
 - [x] FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
 - [x] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
 - [x] GATE: RELEASED TO SHOP on SD-04 rev __ - PM name + date in task comment
 - [] SHOP: Cut list generated from the released rev
 - [] SHOP: Fabricated per ticket
 - [] SHOP: Finish verified against approved sample
 - [] SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
 - [] SITE: Delivered - condition verified, damage noted with photo
 - [] SITE: Installed per SD-04 - plumb, cleats engaged
 - [] SITE: Reveals consistent per drawing
 - [] SITE: Punch complete
 - [] GATE: ACCEPTED - PM or GC name + date in task comment



3 Sep · latest available

WP-04 #6 · Set L1-WALL PANEL · In Progress

- Imported 09/01 from the L1 package. Set L1-WALL PANEL.
- [x] FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
 - [x] FIELD: Verify blocking in wall at panel cleat locations per SD-04
 - [x] HOLD: blocking not confirmed - confirm before RELEASED
 - [x] FIELD: Verify wall plumb and flat - note out-of-plane
 - [x] FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
 - [x] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
 - [x] GATE: RELEASED TO SHOP on SD-04 rev __ - PM name + date in task comment
 - [x] SHOP: Cut list generated from the released rev
 - [x] SHOP: Fabricated per ticket
 - [] SHOP: Finish verified against approved sample
 - [] SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
 - [] SITE: Delivered - condition verified, damage noted with photo
 - [] SITE: Installed per SD-04 - plumb, cleats engaged
 - [] SITE: Reveals consistent per drawing
 - [] SITE: Punch complete
 - [] GATE: ACCEPTED - PM or GC name + date in task comment




6 Sep · latest available

WP-05 #7 · Set L1-WALL PANEL · In Progress

- Imported 09/01 from the L1 package. Set L1-WALL PANEL.
- [x] FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
 - [x] FIELD: Verify blocking in wall at panel cleat locations per SD-04
 - [NA] HOLD: blocking not confirmed - confirm before RELEASED
 - [x] FIELD: Verify wall plumb and flat - note out-of-plane
 - [x] FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
 - [x] FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
 - [x] GATE: RELEASED TO SHOP on SD-04 rev __ - PM name + date in task comment
 - [x] SHOP: Cut list generated from the released rev
 - [x] SHOP: Fabricated per ticket
 - [x] SHOP: Finish verified against approved sample
 - [x] SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
 - [x] SITE: Delivered - condition verified, damage noted with photo
 - [x] SITE: Installed per SD-04 - plumb, cleats engaged
 - [x] SITE: Reveals consistent per drawing

[] SITE: Punch complete
[] GATE: ACCEPTED - PM or GC name + date in task comment
8 Sep · A. Reyes — Reveal tight at top right - adjust before punch.

photos · WP-05



8 Sep

[x] Complete, nothing outstanding (1): V-101