


#1 - RD-01

Plan: A1.1

Tags: #set_L1-RECEPTION DESK, #demo

Created 01 Sep 2026 by A. Reyes

Issue | Priority 1



Checklist

- ☒ FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- ☒ FIELD: Verify floor box and conduit stub locations against desk layout on SD-01
- ☒ FIELD: Verify ADA transaction height and knee clearance per SD-01
- ☒ FIELD: Verify blocking at wall-mounted sections
- ☒ FIELD: Compare field dims to SD-01 rev 1 - mark MATCH or DEVIATION on task
- ☐ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☐ GATE: RELEASED TO SHOP on SD-01 rev __ - PM name + date in task comment
- ☐ SHOP: Cut list generated from the released rev
- ☐ SHOP: Fabricated per ticket
- ☐ SHOP: Dry fit multi-section unit before finish
- ☐ SHOP: Finish verified against approved sample
- ☐ SHOP: Hardware installed per schedule
- ☐ SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Sections joined, seams aligned, installed level and plumb
- ☐ SITE: Transaction top installed (see CT-02 task)
- ☐ SITE: Hardware adjusted, doors and drawers aligned
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes

Imported 09/01 from the L1 package. Set L1-RECEPTION DESK.

1 Sep 08:00 AM

T. Nguyen

Field dims taken.

4 Sep 10:12 AM



A. Reyes

Field width 142-1/4 vs 144 drawn. Not released - PM to pick a revised drawing or filler.

8 Sep 09:05 AM




#3 - WP-01

Plan: A1.1

Tags: #set_L1-WALL PANEL, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2



Checklist

- ☒ FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
- ☐ FIELD: Verify blocking in wall at panel cleat locations per SD-04
- ☐ HOLD: blocking not confirmed - confirm before RELEASED
- ☐ FIELD: Verify wall plumb and flat - note out-of-plane
- ☐ FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
- ☐ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☐ GATE: RELEASED TO SHOP on SD-04 rev __ - PM name + date in task comment
- ☐ SHOP: Cut list generated from the released rev
- ☐ SHOP: Fabricated per ticket
- ☐ SHOP: Finish verified against approved sample
- ☐ SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed per SD-04 - plumb, cleats engaged
- ☐ SITE: Reveals consistent per drawing
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes


Imported 09/01 from the L1 package. Set L1-WALL PANEL.

1 Sep 08:00 AM

T. Nguyen

Dims taken.

3 Sep 11:45 AM



A. Reyes

Blocking still not confirmed at cleats - framing owes it.

8 Sep 09:15 AM




#4 - WP-02

Plan: A1.1

Tags: #set_L1-WALL PANEL, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2



Checklist

- ☒ FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
- ☐ FIELD: Verify blocking in wall at panel cleat locations per SD-04
- ☐ HOLD: blocking not confirmed - confirm before RELEASED
- ☐ FIELD: Verify wall plumb and flat - note out-of-plane
- ☐ FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
- ☐ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☐ GATE: RELEASED TO SHOP on SD-04 rev __ - PM name + date in task comment
- ☐ SHOP: Cut list generated from the released rev
- ☐ SHOP: Fabricated per ticket
- ☐ SHOP: Finish verified against approved sample
- ☐ SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed per SD-04 - plumb, cleats engaged
- ☐ SITE: Reveals consistent per drawing
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes	Imported 09/01 from the L1 package. Set L1-WALL PANEL.	1 Sep 08:00 AM
T. Nguyen	Dims taken.	3 Sep 11:50 AM
	WP-02 north wall east 3 Sep PLACEHOLDER PHOTO	
A. Reyes	Same as WP-01 - blocking not confirmed.	8 Sep 09:17 AM


#5 - WP-03

Plan: A1.1

Tags: #set_L1-WALL PANEL, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2



Checklist

- ☒ FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
- ☒ FIELD: Verify blocking in wall at panel cleat locations per SD-04
- ☒ HOLD: blocking not confirmed - confirm before RELEASED
- ☒ FIELD: Verify wall plumb and flat - note out-of-plane
- ☒ FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
- ☒ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☒ GATE: RELEASED TO SHOP on SD-04 rev __ - PM name + date in task comment
- ☐ SHOP: Cut list generated from the released rev
- ☐ SHOP: Fabricated per ticket
- ☐ SHOP: Finish verified against approved sample
- ☐ SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed per SD-04 - plumb, cleats engaged
- ☐ SITE: Reveals consistent per drawing
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes	Imported 09/01 from the L1 package. Set L1-WALL PANEL.	1 Sep 08:00 AM
T. Nguyen	Dims taken.	3 Sep 12:05 PM
	WP-03 east wall 3 Sep PLACEHOLDER PHOTO	
PM Account	Released on SD-04 rev 2.	5 Sep 02:35 PM


#6 - WP-04

Plan: A1.1

Tags: #set_L1-WALL PANEL, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2




Checklist

- ☒ FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
- ☒ FIELD: Verify blocking in wall at panel cleat locations per SD-04
- ☒ HOLD: blocking not confirmed - confirm before RELEASED
- ☒ FIELD: Verify wall plumb and flat - note out-of-plane
- ☒ FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
- ☒ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☒ GATE: RELEASED TO SHOP on SD-04 rev __ - PM name + date in task comment
- ☒ SHOP: Cut list generated from the released rev
- ☒ SHOP: Fabricated per ticket
- ☐ SHOP: Finish verified against approved sample
- ☐ SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed per SD-04 - plumb, cleats engaged
- ☐ SITE: Reveals consistent per drawing
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes	Imported 09/01 from the L1 package. Set L1-WALL PANEL.	1 Sep 08:00 AM
Shop Account	Cut list issued, panel in fabrication.	6 Sep 03:10 PM




#7 - WP-05

Plan: A1.1

Tags: #set_L1-WALL PANEL, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2



Checklist

- ☒ FIELD: Capture field dims (W / H) and locate penetrations (outlets, switches, thermostats) - record on task, attach photo
- ☒ FIELD: Verify blocking in wall at panel cleat locations per SD-04
- ☐ HOLD: blocking not confirmed - confirm before RELEASED
- ☒ FIELD: Verify wall plumb and flat - note out-of-plane
- ☒ FIELD: Compare field dims to SD-04 rev 2 - mark MATCH or DEVIATION on task
- ☒ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☒ GATE: RELEASED TO SHOP on SD-04 rev __ - PM name + date in task comment
- ☒ SHOP: Cut list generated from the released rev
- ☒ SHOP: Fabricated per ticket
- ☒ SHOP: Finish verified against approved sample
- ☒ SHOP: QC - dims vs ticket, finish, edge condition - shop lead name + date
- ☒ SITE: Delivered - condition verified, damage noted with photo
- ☒ SITE: Installed per SD-04 - plumb, cleats engaged
- ☒ SITE: Reveals consistent per drawing
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes

Imported 09/01 from the L1 package. Set L1-WALL PANEL.

1 Sep 08:00 AM

Install Crew

Installed.

7 Sep 01:30 PM



A. Reyes

Reveal tight at top right - adjust before punch.

8 Sep 09:30 AM




#8 - CT-01

Plan: A1.1

Tags: #set_L1-COUNTERTOP, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2



Checklist

- ☐ FIELD: Base unit installed and level before template
- ☐ FIELD: Template taken - attach photo of template on base unit
- ☐ FIELD: Sink / cutouts / seams marked on template per drawing
- ☐ HOLD: template pending - confirm before SHOP cut
- ☐ GATE: RELEASED TO FAB on template dated __ - PM name + date in task comment
- ☐ SHOP: Fabricated per template
- ☐ SHOP: Color and finish verified against approved sample
- ☐ SHOP: QC - dims vs template, edge profile, cutouts - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed - seams located per approved drawing
- ☐ SITE: Sealed and caulked at walls and backsplash
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes

Imported 09/01 from the L1 package. Set L1-COUNTERTOP.

1 Sep 08:00 AM

T. Nguyen

Bar area as of today.

2 Sep 09:00 AM



A. Reyes

Bar die not in yet - template waits on it.

8 Sep 09:45 AM


#9 - CT-02

Plan: A1.1

Tags: #set_L1-COUNTERTOP, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2



Checklist

- ☐ FIELD: Base unit installed and level before template
- ☐ FIELD: Template taken - attach photo of template on base unit
- ☐ FIELD: Sink / cutouts / seams marked on template per drawing
- ☐ HOLD: template pending - confirm before SHOP cut
- ☐ GATE: RELEASED TO FAB on template dated __ - PM name + date in task comment
- ☐ SHOP: Fabricated per template
- ☐ SHOP: Color and finish verified against approved sample
- ☐ SHOP: QC - dims vs template, edge profile, cutouts - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed - seams located per approved drawing
- ☐ SITE: Sealed and caulked at walls and backsplash
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes

Imported 09/01 from the L1 package. CONFIRM SET - transaction top type depends on the RD-01 disposition.

1 Sep 08:00 AM


#10 - V-101

Plan: A1.1

Tags: #set_L1-VANITY, #demo

Created 01 Sep 2026 by A. Reyes

Completed | Priority 2




Checklist

- FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- FIELD: Verify floor level at vanity - note high point
- FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- GATE: RELEASED TO SHOP on SD-06 rev __ - PM name + date in task comment
- SHOP: Cut list generated from the released rev
- SHOP: Fabricated per ticket
- SHOP: Finish verified against approved sample
- SHOP: Hardware installed per schedule
- SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- SITE: Delivered - condition verified, damage noted with photo
- SITE: Installed level and plumb, scribed to wall
- SITE: Top set and sealed
- SITE: Hardware adjusted, doors and drawers aligned
- SITE: Punch complete
- GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes	Imported 09/01 from the L1 package. Set L1-VANITY.	1 Sep 08:00 AM
GC Account	Accepted on GC walk.	2 Sep 04:00 PM




#11 - V-102

Plan: A1.1

Tags: #set_L1-VANITY, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2




Checklist

- ☒ FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- ☒ FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- ☒ FIELD: Verify floor level at vanity - note high point
- ☒ FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- ☒ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☒ GATE: RELEASED TO SHOP on SD-06 rev __ - PM name + date in task comment
- ☒ SHOP: Cut list generated from the released rev
- ☒ SHOP: Fabricated per ticket
- ☒ SHOP: Finish verified against approved sample
- ☒ SHOP: Hardware installed per schedule
- ☒ SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- ☒ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed level and plumb, scribed to wall
- ☐ SITE: Top set and sealed
- ☐ SITE: Hardware adjusted, doors and drawers aligned
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes	Imported 09/01 from the L1 package. Set L1-VANITY.	1 Sep 08:00 AM
Install Crew	Delivered, staged in room 102.	7 Sep 10:00 AM




#12 - V-103

Plan: A1.1

Tags: #set_L1-VANITY, #demo

Created 01 Sep 2026 by A. Reyes

Completed | Priority 2



Checklist

- ☒ FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- ☒ FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- ☒ FIELD: Verify floor level at vanity - note high point
- ☒ FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- ☒ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☒ GATE: RELEASED TO SHOP on SD-06 rev __ - PM name + date in task comment
- ☒ SHOP: Cut list generated from the released rev
- ☒ SHOP: Fabricated per ticket
- ☒ SHOP: Finish verified against approved sample
- ☒ SHOP: Hardware installed per schedule
- ☒ SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- ☒ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed level and plumb, scribed to wall
- ☐ SITE: Top set and sealed
- ☐ SITE: Hardware adjusted, doors and drawers aligned
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment


Task messages

A. Reyes 1 Sep 08:00 AM

Imported 09/01 from the L1 package. Set L1-VANITY.

Install Crew 7 Sep 10:05 AM

Delivered, staged in room 103.



A. Reyes 8 Sep 10:10 AM

Task marked complete but the vanity is still in the carton - reopen.




#13 - V-104

Plan: A1.1

Tags: #set_L1-VANITY, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2



Checklist

- ☒ FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- ☒ FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- ☒ FIELD: Verify floor level at vanity - note high point
- ☒ FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- ☒ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☒ GATE: RELEASED TO SHOP on SD-06 rev __ - PM name + date in task comment
- ☒ SHOP: Cut list generated from the released rev
- ☒ SHOP: Fabricated per ticket
- ☐ SHOP: Finish verified against approved sample
- ☐ SHOP: Hardware installed per schedule
- ☐ SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed level and plumb, scribed to wall
- ☐ SITE: Top set and sealed
- ☐ SITE: Hardware adjusted, doors and drawers aligned
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes

Imported 09/01 from the L1 package. Set L1-VANITY.

1 Sep 08:00 AM


#14 - V-105

Plan: A1.1

Tags: #set_L1-VANITY, #demo

Created 01 Sep 2026 by A. Reyes

In Progress | Priority 2



Checklist

- ☒ FIELD: Capture field dims (W between walls / H / D) - record on task, attach photo
- ☐ FIELD: Verify supply and waste rough-in centerline against vanity layout on SD-06
- ☐ FIELD: Verify floor level at vanity - note high point
- ☐ FIELD: Compare field dims to SD-06 rev 1 - mark MATCH or DEVIATION on task
- ☐ FIELD: If DEVIATION - hold; drawing revised or condition corrected before release
- ☐ GATE: RELEASED TO SHOP on SD-06 rev __ - PM name + date in task comment
- ☐ SHOP: Cut list generated from the released rev
- ☐ SHOP: Fabricated per ticket
- ☐ SHOP: Finish verified against approved sample
- ☐ SHOP: Hardware installed per schedule
- ☐ SHOP: QC - dims vs ticket, finish, function - shop lead name + date
- ☐ SITE: Delivered - condition verified, damage noted with photo
- ☐ SITE: Installed level and plumb, scribed to wall
- ☐ SITE: Top set and sealed
- ☐ SITE: Hardware adjusted, doors and drawers aligned
- ☐ SITE: Punch complete
- ☐ GATE: ACCEPTED - PM or GC name + date in task comment

Task messages

A. Reyes	Imported 09/01 from the L1 package. Set L1-VANITY.	1 Sep 08:00 AM
T. Nguyen	Dims taken.	2 Sep 01:15 PM
	V-105 room 105 2 Sep PLACEHOLDER PHOTO	
A. Reyes	Rough-in centerline not verified - plumber on site Thursday.	8 Sep 10:20 AM